

*Preliminary Schedule*

| Activity ID                       | Activity Name                          | Activity Type | Original Duration | Remaining Duration | Start     | Finish    | August 2018                            |    |    |    |    | September 2018 |    |    |    | October 2018 |    |    |    |  |
|-----------------------------------|--|---------------|-------------------|--------------------|-----------|-----------|--|----|----|----|----|----------------|----|----|----|--------------|----|----|----|--|
|                                   |  |               |                   |                    |           |           | 29                                     | 05 | 12 | 19 | 26 | 02             | 09 | 16 | 23 | 30           | 07 | 14 | 21 |  |
| <b>S.A.P. 013-619-020 CSAH 19</b> |  |               | 30.0              | 30.0               | 15-Aug-18 | 26-Sep-18 | 26-Sep-18, S.A.P. 013-619-020 CSAH 19  |    |    |    |    |                |    |    |    |              |    |    |    |  |
| A1000                             | Mobilization                           | Task Def      | 1.0               | 1.0                | 15-Aug-18 | 15-Aug-18 | Mobilization                           |    |    |    |    |                |    |    |    |              |    |    |    |  |
| A1010                             | Install Traffic Control                | Task Def      | 1.0               | 1.0                | 15-Aug-18 | 15-Aug-18 | Install Traffic Control                |    |    |    |    |                |    |    |    |              |    |    |    |  |
| A1020                             | Install Erosion Control                | Task Def      | 4.0               | 4.0                | 15-Aug-18 | 20-Aug-18 | Install Erosion Control                |    |    |    |    |                |    |    |    |              |    |    |    |  |
| A1040                             | Common Excavation                      | Task Def      | 14.0              | 14.0               | 16-Aug-18 | 05-Sep-18 | Common Excavation                      |    |    |    |    |                |    |    |    |              |    |    |    |  |
| A1045                             | Remove Bituminous                      | Task Def      | 3.0               | 3.0                | 23-Aug-18 | 27-Aug-18 | Remove Bituminous                      |    |    |    |    |                |    |    |    |              |    |    |    |  |
| A1050                             | Muck Excavation                        | Task Def      | 1.0               | 1.0                | 24-Aug-18 | 24-Aug-18 | Muck Excavation                        |    |    |    |    |                |    |    |    |              |    |    |    |  |
| A1060                             | Granular Embankment                    | Task Def      | 1.0               | 1.0                | 24-Aug-18 | 24-Aug-18 | Granular Embankment                    |    |    |    |    |                |    |    |    |              |    |    |    |  |
| A1070                             | Select Granular Embankment             | Task Def      | 10.0              | 10.0               | 22-Aug-18 | 05-Sep-18 | Select Granular Embankment             |    |    |    |    |                |    |    |    |              |    |    |    |  |
| A1080                             | Subgrade Prep                          | Task Def      | 7.0               | 7.0                | 22-Aug-18 | 30-Aug-18 | Subgrade Prep                          |    |    |    |    |                |    |    |    |              |    |    |    |  |
| A1090                             | Install Storm Sewer                    | Task Def      | 2.0               | 2.0                | 24-Aug-18 | 27-Aug-18 | Install Storm Sewer                    |    |    |    |    |                |    |    |    |              |    |    |    |  |
| A1100                             | Class 5 Aggregate Base                 | Task Def      | 8.0               | 8.0                | 22-Aug-18 | 31-Aug-18 | Class 5 Aggregate Base                 |    |    |    |    |                |    |    |    |              |    |    |    |  |
| A1110                             | Tolerance Class 5 Aggregate Base       | Task Def      | 4.0               | 4.0                | 04-Sep-18 | 07-Sep-18 | Tolerance Class 5 Aggregate Base       |    |    |    |    |                |    |    |    |              |    |    |    |  |
| A1120                             | Pave Bit Non Wear                      | Task Def      | 2.0               | 2.0                | 10-Sep-18 | 11-Sep-18 | Pave Bit Non Wear                      |    |    |    |    |                |    |    |    |              |    |    |    |  |
| A1125                             | Class 5 Aggregate Base Under Shoulders | Task Def      | 2.0               | 2.0                | 12-Sep-18 | 13-Sep-18 | Class 5 Aggregate Base Under Shoulders |    |    |    |    |                |    |    |    |              |    |    |    |  |
| A1127                             | Pave Second Bituminous Lift            | Task Def      | 2.0               | 2.0                | 14-Sep-18 | 17-Sep-18 | Pave Second Bituminous Lift            |    |    |    |    |                |    |    |    |              |    |    |    |  |
| A1130                             | Restoration / Seeding                  | Task Def      | 3.0               | 3.0                | 18-Sep-18 | 20-Sep-18 | Restoration / Seeding                  |    |    |    |    |                |    |    |    |              |    |    |    |  |
| A1140                             | Install Signs                          | Task Def      | 2.0               | 2.0                | 18-Sep-18 | 19-Sep-18 | Install Signs                          |    |    |    |    |                |    |    |    |              |    |    |    |  |
| A1150                             | Pave Bit Wear                          | Task Def      | 2.0               | 2.0                | 21-Sep-18 | 24-Sep-18 | Pave Bit Wear                          |    |    |    |    |                |    |    |    |              |    |    |    |  |
| A1155                             | Class 5 Shouldering                    | Task Def      | 1.0               | 1.0                | 25-Sep-18 | 25-Sep-18 | Class 5 Shouldering                    |    |    |    |    |                |    |    |    |              |    |    |    |  |
| A1160                             | Stripe                                 | Task Def      | 1.0               | 1.0                | 26-Sep-18 | 26-Sep-18 | Stripe                                 |    |    |    |    |                |    |    |    |              |    |    |    |  |