

Preliminary Schedule

Activity ID	Activity Name	Activity Type	Original Duration	Remaining Duration	Start	Finish	August 2018					September 2018				October 2018				
							29	05	12	19	26	02	09	16	23	30	07	14		
S.P. 013-619-018 CSAH 19			30.0	30.0	08-Aug-18	19-Sep-18	19-Sep-18, S.P. 013-619-018 CSAH 19													
A1000	Mobilization	Task Def	1.0	1.0	08-Aug-18	08-Aug-18	[Gantt bar: 08-Aug-18 to 08-Aug-18]													
A1010	Install Traffic Control	Task Def	1.0	1.0	08-Aug-18	08-Aug-18	[Gantt bar: 08-Aug-18 to 08-Aug-18]													
A1020	Install Erosion Control Devices	Task Def	5.0	5.0	08-Aug-18	14-Aug-18	[Gantt bar: 08-Aug-18 to 14-Aug-18]													
A1030	Removals / Reclaim Bit Pavement	Task Def	2.0	2.0	13-Aug-18	14-Aug-18	[Gantt bar: 13-Aug-18 to 14-Aug-18]													
A1040	Common Excavation	Task Def	14.0	14.0	09-Aug-18	28-Aug-18	[Gantt bar: 09-Aug-18 to 28-Aug-18]													
A1050	Muck Excavation	Task Def	4.0	4.0	13-Aug-18	16-Aug-18	[Gantt bar: 13-Aug-18 to 16-Aug-18]													
A1060	Granular Embankment	Task Def	5.0	5.0	13-Aug-18	17-Aug-18	[Gantt bar: 13-Aug-18 to 17-Aug-18]													
A1070	Select Granular embankment	Task Def	14.0	14.0	17-Aug-18	06-Sep-18	[Gantt bar: 17-Aug-18 to 06-Sep-18]													
A1090	Subgrade Preparation	Task Def	7.0	7.0	17-Aug-18	27-Aug-18	[Gantt bar: 17-Aug-18 to 27-Aug-18]													
A1100	Class 5 Aggregate Base	Task Def	7.0	7.0	24-Aug-18	04-Sep-18	[Gantt bar: 24-Aug-18 to 04-Sep-18]													
A1105	Install Storm Sewer	Task Def	3.0	3.0	30-Aug-18	04-Sep-18	[Gantt bar: 30-Aug-18 to 04-Sep-18]													
A1110	Pour Concrete Curb and Gutter	Task Def	2.0	2.0	05-Sep-18	06-Sep-18	[Gantt bar: 05-Sep-18 to 06-Sep-18]													
A1112	Install Guardrail	Task Def	2.0	2.0	07-Sep-18	10-Sep-18	[Gantt bar: 07-Sep-18 to 10-Sep-18]													
A1115	Build Infiltration Basin	Task Def	5.0	5.0	12-Sep-18	18-Sep-18	[Gantt bar: 12-Sep-18 to 18-Sep-18]													
A1120	Pour Concrete Driveways	Task Def	5.0	5.0	07-Sep-18	13-Sep-18	[Gantt bar: 07-Sep-18 to 13-Sep-18]													
A1130	Tolerance Class 5	Task Def	2.0	2.0	07-Sep-18	10-Sep-18	[Gantt bar: 07-Sep-18 to 10-Sep-18]													
A1140	Pave Bit Non Wear	Task Def	1.0	1.0	11-Sep-18	11-Sep-18	[Gantt bar: 11-Sep-18 to 11-Sep-18]													
A1145	Class 5 Aggregate Base Under Shoulders	Task Def	2.0	2.0	12-Sep-18	13-Sep-18	[Gantt bar: 12-Sep-18 to 13-Sep-18]													
A1147	Pave Second Bituminous Lift	Task Def	1.0	1.0	14-Sep-18	14-Sep-18	[Gantt bar: 14-Sep-18 to 14-Sep-18]													
A1150	Restoration / Seeding	Task Def	5.0	5.0	10-Sep-18	14-Sep-18	[Gantt bar: 10-Sep-18 to 14-Sep-18]													
A1160	Install Signs	Task Def	2.0	2.0	10-Sep-18	11-Sep-18	[Gantt bar: 10-Sep-18 to 11-Sep-18]													
A1170	Pave Bit Wear	Task Def	1.0	1.0	17-Sep-18	17-Sep-18	[Gantt bar: 17-Sep-18 to 17-Sep-18]													
A1175	Class 5 Shouldering	Task Def	1.0	1.0	18-Sep-18	18-Sep-18	[Gantt bar: 18-Sep-18 to 18-Sep-18]													
A1180	Stripe	Task Def	1.0	1.0	19-Sep-18	19-Sep-18	[Gantt bar: 19-Sep-18 to 19-Sep-18]													

Remaining Work
 split bar
 % Complete
 Critical Remaining Work
 Milestone
 Summary