



CONSTRUCTION UPDATE



CSAH 9
CSAH 1 to CSAH 7

Reconstruction Project
S.A.P. 13-609-033

Contractor:
Dresel Contracting
24044 July Ave
Chisago City, MN 55013

Where:

- On CSAH 9, From CSAH 1 and CSAH 7 located in Nessel Township.

What's Been Happening:

As seen in the pictures below, construction on CSAH 9 is well underway. Crews have completed the first phase of this project that consisted of replacing weak subgrade soils with soils better suited for designed traffic loads. This past week, old and outdated culverts were replaced with new concrete culverts that will improve overall drainage throughout the project.



When:

- **Road Construction start date: JULY 16th**
- Estimated construction completion date: Mid-September

Traffic Impacts and what to Expect:

- Please take care while driving through the project area.
- Day time work only, please note that the work is weather permitting and subject to change.
- The project will be done under traffic with no road closure.
- Construction Signage will be posted.
- Watch for traffic control, pilot cars, and Flag Persons.
- Access to homes and businesses will be maintained at all times.
- For latest updates please visit www.chisagocounty.us, click on Road Construction located on the bottom left corner of the page

Questions Contact: Kyle Ludwig, Assistant County Engineer
Chisago County Public Works
313 North Main Street, Rm 400
Center City, MN 55012
Email: kyle.ludwig@chisagocounty.us
Office: (651) 213-8740
Fax: (651) 213-8772
Cell: (612) 599-3309

Jacob Boehmer, Project Inspector
Chisago County Public Works
313 North Main Street, Rm 400
Center City, MN 55012
Email: jacob.boehmer@chisagocounty.us
Office: (651) 213-8714
Cell: (612) 704-7175



